City of Gretna Downtown Drainage Improvements June – November 2022

August 16 Construction Update

The City of Gretna and its contractor Barriere Construction are working as quickly as possible to minimize the disruption to our neighbors. While the rain has delayed much of the concrete work, they are ahead of schedule with some of the subsurface work requiring a rethink of phasing and schedule.

This update is to provide **notice to neighbors of changes to the tentative schedule and phasing of the project**:

- Newton Street (yellow on map) will be closed until the week of August 29th.
- Contractors will not be moving on to the Green section of 3rd Street until the blue is completed – anticipating this work to start August 23rd.
- Third street at Huey P Long will remain closed and the temporary U-turn removed until approximately September 15th.
- Lavoisier St will be the final phase of the project.

No traffic or parking will be possible in the street sections where work is occurring. Detour signs will be placed to reroute traffic.

Please contact us at **(504) 363-1500** or **drainage@gretnala.com** with any questions or concerns.

Thank you again for your cooperation and patience as we all work to improve quality of life for our great city!



Downtown Drainage Improvements Tentative Schedule UPDATED August 16, 2022

(pending weather and other complications/delays)

Phase 1: Intersection at 3rd and Huey P. Long will remain closed until September 15.

Phase 2: 3rd St. from Huey P Long Ave. to Newton St - July 25 to August 23.

Phase 3: 200 Block of Newton St, and 3rd St from Newton St. to Lavoisier St.- August 1 to August 29.

Phase 4: 3rd St from Lavoisier St. to Lafayette St – August 23 to September 26.

Phase 5: Lavoisier St. from 2nd to 3rd St. - September 26 to November 4.