



City of Gretna Downtown Drainage Improvements June – October 2022

JULY 22 Construction Update

The City of Gretna and its contractor Barriere Construction are working as quickly as possible to minimize the disruption to our neighbors.

This update is to provide **notice to neighbors of the closures starting on Monday July 25th for Phase 3** which includes the following sections shown in yellow on the map on the other side of this flyer:


- **3rd Street from Newton Street to Lavoisier Street**
- **Newton Street from 2nd to 3rd Street**

No traffic or parking will be possible in these yellow street sections where work is expected to go through August 26th, pending any further weather delays or complications. Detour signs will be placed to reroute traffic.

Note that Phase 1 – the red areas – will be partially opened up to traffic next week to allow through traffic on Huey P Long on both sides (no parking). Third street at Huey P Long will remain closed and the temporary U-turn removed.

Please contact us at **(504) 363-1500** or **drainage@gretnala.com** with any questions or concerns.

Thank you for your cooperation and patience as we all work to improve quality of life for our great city!



Downtown Drainage Improvements Tentative Schedule **UPDATED July 22, 2022** (pending weather and other complications/delays)

Phase 1: Huey P Long Ave. SB and NB and 3rd St. - June 21 to July 25
Note – 3rd street will remain closed.

Phase 2: 3rd St. from Huey P Long Ave. to Newton St - July 25 to August 8th.

Phase 3: 200 Block of Newton St, and 3rd St from Newton St. to Lavoisier St.- August 1 to August 26.

Phase 4: Lavoisier St. from 2nd to 3rd St. - August 29 to September 16

Phase 5: Lavoisier St. to Lafayette St - September 19 to Oct. 21